

Sienna Plantation Primary Storm Collectors - Phase II
 Contractor: Jimerson Underground, Inc.

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Dec 31 '06	Jan 7 '07	Jan 14 '07	Jan 21 '07	Jan 28 '07	Feb 4 '07	Feb 11 '07	Feb 18 '07	Feb 25 '07	Mar 4 '07	Mar 11 '07	Mar 18 '07	Mar 25 '07	Apr 1 '07	Apr 8 '07	Apr 15 '07	
							S	M	T	W	F	S	M	T	W	F	S	M	T	W	F	S	M
1	North Fitzgerald - Oakland Circle to East	34 days	Thu 1/11/07	Tue 2/27/07																			
2	Pipe Work	7 days	Thu 1/11/07	Fri 1/19/07																			
3	Paving Sod	11 days	Tue 2/13/07	Tue 2/27/07																			
4																							
5	North Fitzgerald - Oakland Circle to Kenn Court	34 days	Thu 1/11/07	Tue 2/27/07																			
6	Pipe Work	7 days	Thu 1/11/07	Fri 1/19/07																			
7	Paving Sod	11 days	Tue 2/13/07	Tue 2/27/07																			
8																							
9	Dewalt Way	13 days	Mon 2/19/07	Wed 3/7/07																			
10	Pipe Work	7 days	Mon 2/19/07	Tue 2/27/07																			
11	Paving Sod	6 days	Wed 2/28/07	Wed 3/7/07																			
12																							
13	South Fitzgerald	14 days	Wed 2/28/07	Mon 3/19/07																			
14	Pipe Work	6 days	Wed 2/28/07	Wed 3/7/07																			
15	Paving Sod	8 days	Thu 3/8/07	Mon 3/19/07																			
16																							
17	North Fitzgerald - Dewalt to Oakland	13 days	Thu 3/8/07	Mon 3/26/07																			
18	Pipe Work	6 days	Thu 3/8/07	Thu 3/15/07																			
19	Paving Sod	6 days	Mon 3/19/07	Mon 3/26/07																			
20																							
21	North Fitzgerald Way - Dewalt to BeNap	16 days	Thu 3/8/07	Mon 4/2/07																			
22	Pipe Work	6 days	Thu 3/8/07	Thu 3/15/07																			
23	Paving Sod	6 days	Mon 3/26/07	Mon 4/2/07																			